



PRAIRIE OVERLAY

--CHASE ROAD TO CORBIN ROAD--

The Prairie Overlay project will begin at Chase RD and continue to Corbin RD, the road work will tie into the roundabouts at Chase RD and McGuire RD; no work will be done within the roundabouts.

The overlay will be constructed at full width to provide an all-weather surface, eliminating the need for weight restrictions during spring break up. It will also provide a better friction course to improve skid resistance and provide a continuously smooth thoroughfare. All driveways will be raised to match the overlay and previously paved approaches will be replaced with new pavement.

Prairie Ave. will be closed to through traffic between Chase RD and McGuire RD beginning July 8th through July 10th. Prairie Ave. between McGuire RD and Corbin RD will be restricted to 1 lane traffic while work is in process during the same timeframe. Traffic will be controlled by flaggers and pilot car.

Residents will have access while work is ongoing; delays are anticipated while getting in and out of driveways. The roads/driveways will be closed for short periods of time while the paving equipment is working.

The Highway District will be adding gravel shoulders the week of July 15th with associated lane closures. Striping will be on the 18th and should be the end of the project.

Attached is the anticipated schedule.

ID	Task Mode	Task Name	Duration	Start	Finish	Predecessors	Resource Names	Jun 30, '19	Jul 7, '19	Jul 14, '19	Jul 21, '19
								S S M T W T F S	S S M T W T F S	S S M T W T F S	S S M T W T F S
1		Prairie Overlay Chase to Corbin	12 days	Mon 7/1/19	Tue 7/16/19						
2		Set up Traffic control/public notice	5 days	Mon 7/1/19	Fri 7/5/19		Quality Traffic				
3		Begin Road Closure	2 days	Mon 7/8/19	Tue 7/9/19	2					
4		Wedge mill and approach milling	2 days	Mon 7/8/19	Tue 7/9/19	2	Pavement Recycling systems				
5		Pave 3" lift EB	1 day	Mon 7/8/19	Mon 7/8/19	4SS	Interstate				
6		Pave 3" left WB	1 day	Tue 7/9/19	Tue 7/9/19	5	Interstate				
7		Pave Approaches	2 days	Wed 7/10/19	Thu 7/11/19	3	Interstate				
8		Base Rock approach	2 days	Fri 7/12/19	Mon 7/15/19	7	Interstate				
9		Striping	1 day	Tue 7/16/19	Tue 7/16/19	8	RPI				

Project: schedule
Date: Wed 6/5/19

Task		Inactive Summary		External Tasks	
Split		Manual Task		External Milestone	
Milestone		Duration-only		Deadline	
Summary		Manual Summary Rollup		Progress	
Project Summary		Manual Summary		Manual Progress	
Inactive Task		Start-only			
Inactive Milestone		Finish-only			